


CONSTRUCTION 90-DAY SCHEDULE



TOWN OF ADDISON Type of Work	Expected Duration of Work												
	JUNE					JULY				AUGUST			
	1-5	6-12	13-19	20-26	27-30	1-10	11-17	18-24	25-31	1-7	8-14	15-21	22-31
Civil													
Maintain Stormwater Prevention Protection Plan (SWPPP) Installation	█	█	█	█	█	█	█	█	█	█	█	█	█
Site and Land Clearing													
Rail													
Guideway Construction	█	█	█	█	█	█	█	█	█				
Stations													
Addison Station	█	█	█	█	█	█	█	█	█	█	█	█	█
Structures													
Midway Bridge Sub-Structure Construction						█	█	█	█				
Midway Bridge Retaining Walls												█	█
***Retaining Wall Demo													
Systems/Electrical													
No Activity													
Traffic													
No Activity													
* Permits have not been submitted. These are projected dates for closures. Proper construction notifications will be sent out.													
Utilities													
Explorer Pipeline Midway Rd.													
Sprint Relocation at Midway Rd.	█	█	█	█	█	█							
Future MCI Relocation (Marsh - Quorum)	█	█	█	█	█	█	█						
* Contingent on approved permits/easement ** Contingent on Rail Road Agreement *** Pending Utility Relocation													

 Due to the COVID-19 pandemic, all public involvement sessions will take place via video conference. DART urges you to follow the guidelines from the Centers for Disease Control and Prevention (CDC) to keep your family healthy and safe. Stay up to date by attending public involvement sessions online, signing up for construction alerts, visiting DART.org/SilverLine or calling 214-749-2835.

For all questions, comments and concerns, please email the DART Silver Line Project Team at SilverLine@DART.org